COMPLIANCE CHECKLIST

W-02 — Outdoor Water Performance

Jeddah Central Oceanarium

Completed | 4 / 2–10 pts | Keystone | W · Water | Manual pp.135–138

RATING SYSTEM
Mostadam commercial D+C (2019)

PROJECT STAGE
Design

TARGET LEVEL
Gold

GENERATED
7 Oct 2026, 02:08 GMT+3

> Generated from the project's records in NetZero at the date and time above: the values recorded against each requirement, the files attached against each required document, and the AI's advisory read of those files. Nothing on this document was typed in by hand. A document reads Provided only when a file is attached against it. This is not a log of dated site inspections; where the manual asks for one, it is among the required documents below and the contractor's own sheets are what is attached there.

AIM

To reduce outdoor water consumption and minimize the load on waste water systems.

REQUIRED DOCUMENTS AT A GLANCE

2	1	1	0	0
DOCUMENTS LISTED	DUE AT THIS STAGE	PROVIDED	WITH GAPS (AI)	MISSING

Counts cover the requirements being pursued. Optional requirements nobody has started are listed below but not counted, as on the credit screen.

Requirements and required documents

Project at Design stage

#1 — Completed

The irrigation system is designed and installed to reduce potable water use by 50% compared to the midsummer baseline.

Recorded value Yes

The manual lists no specific documents for this requirement; at least one file is required.

Other files on this requirement (not claiming a listed document)

Labor-Subsistence-Plan-v2.txt 2 KB · 5 Oct 2026

AI READ · ADVISORY ONLY · UNCLEAR

The document is a Labor Subsistence Plan for worker welfare. It does not mention an irrigation system, water use reduction, or a midsummer baseline.

#2 — Optional · only if pursued — Not Started

The irrigation system is designed and installed to further reduce potable water use compared to the midsummer baseline. The number of points awarded is dependent on the percentage improvement over the baseline (refer to Supporting Guidance).

Recorded value —

The manual lists no specific documents for this requirement; at least one file is required.

#3 Optional · only if pursued — Not Started

3 The irrigation system is controlled by smart controllers, rain sensors and/or soil moisture sensors. 2 Landscaping

Recorded value No

The manual lists no specific documents for this requirement; at least one file is required.

#4 Optional · pursuing — Completed

There are no turfed areas within the project boundary. 2 Water features

Recorded value Yes

	Required document	Stage	State
[x]	Site plan showing that no turf is present.	DESIGN	Provided
	Site-Photo-Accommodation.png 4 KB · 5 Oct 2026 (photograph, see below)		
	AI READ · ADVISORY ONLY · COULD NOT READ No text could be read from this file — it may be a scan, an image, or a format the reviewer cannot open automatically. Check it by hand.		
[ ]	As-built site plan confirming that no turf is present.	CONSTRUCTION	Not due yet

Other files on this requirement (not claiming a listed document)

Site-Photo-Accommodation.png 4 KB · 5 Oct 2026 (photograph, see below)

AI READ · ADVISORY ONLY · COULD NOT READ

No text could be read from this file — it may be a scan, an image, or a format the reviewer cannot open automatically. Check it by hand.

#5 Optional · only if pursued — Not Started

There are no outdoor water features within the project boundary.

Recorded value No

	Required document	Stage	State
[ ]	Site plan showing that no outdoor water features are present.	DESIGN	Not pursued yet
[ ]	Outdoor Water Tool.	CONSTRUCTION	Not pursued yet
[ ]	As-built irrigation plan highlighting planted areas, irrigation zones and their water requirements, and the location of smart controllers, rain sensors and/or soil moisture sensors.	CONSTRUCTION	Not pursued yet
[ ]	Manufacturers' data for the irrigation system including the smart controllers, rain sensors and/or soil moisture sensors.	CONSTRUCTION	Not pursued yet
[ ]	Date-stamped photographic evidence of the installed irrigation system.	CONSTRUCTION	Not pursued yet
[ ]	As-built site plan confirming that no outdoor water features are present.	CONSTRUCTION	Not pursued yet

Photographs 2 image files attached

Every PNG or JPEG attached to this credit, with its upload date and what it was attached against. Other file types are listed above, not shown.

[image could not be read]

Site-Photo-Accommodation.png

Uploaded 5 Oct 2026 · Requirement #4 — Site plan showing that no turf is present.

[image could not be read]

Site-Photo-Accommodation.png

Uploaded 5 Oct 2026 · Requirement #4 — other file

What the manual requires the plan to contain

From the credit's supporting guidance (manual pp.135–138).

- [ ] The number of points achieved is dependent on the level of reduction of outdoor water use compared to the midsummer baseline: Table W-02.1 Points achieved for percentage improvement Points achieved Percentage improvement 2 50% 3 60% 4 70% 5 80%
- [ ] All irrigation systems must be planned and installed by a Certified Professional accredited by a WaterSense labeled program or an equivalent national or international program.
- [ ] Irrigation zones must be planned by grouping plants of similar water requirements together.
- [ ] The use of native plant species is addressed in credit SS-04 Ecological Enhancement.

These boxes are left blank on purpose. They list what the manual requires the plan to contain; whether the uploaded plan covers each one is for the reviewer to judge against the document itself.