INSPECTION SHEET · HC-10 INDOOR AIR QUALITY

Construction Indoor Air Quality Inspection

Jeddah Central Oceanarium · Mostadam commercial D+C (2019) · Construction stage · manual pp.182–185

Inspection date _____ **Inspector** _____ **Area / level** _____

Yes / No / Remarks are for the inspector to complete on site. The last column is the app's advisory read of the uploaded plan: not run — no plan uploaded yet. It says nothing about the site. Generated 7 Oct 2026, 23:48 GMT+3.

No	Description	Yes	No	Remarks	In uploaded plan (AI) · not run
1	**HVAC Protection**				
1.1	Filters at supply air intake				—
1.2	Filters at return air openings				—
1.3	Seal supply diffusers and return air during demolition				—
1.4	Seal supply diffusers and return air openings during construction				—
1.5	Mechanical rooms clean and neat				—
1.6	Periodic duct inspections during construction				—
1.7	Contractor to document with photographs				—
2	**Source Control**				
2.1	Low/no VOC products as indicated by specifications				—
2.2	Restrict vehicle traffic volume and prohibit idling				—
2.3	Cycle equipment off, when not being used or needed				—
2.4	Exhaust pollution sources to the outside				—
2.5	Keep containers of wet products closed				—
2.6	Cover or seal containers of waste materials				—
2.7	Protect absorptive building materials from weather and moisture				—
2.8	Contractor to document with photographs				—
3	**Pathway Interruption**				
3.1	Provide duct containers or temporary enclosures				—
3.2	Locate pollutant sources as far as possible from supply ducts and areas occupied by workers				—
3.3	Isolate areas of work to prevent contamination of clean or occupied areas				—
3.4	When using VOC emitting materials ventilate using 100% outside air				—

No	Description	Yes	No	Remarks	In uploaded plan (AI) · not run
3.5	General contractor to document with photographs				—
4	**Housekeeping**				
4.1	Provide regular cleaning, including HVAC equipment				—
4.2	If necessary clean HVAC equipment prior testing, adjusting and balancing the system				—
4.3	Suppress and minimize dust with wetting agents or sweeping compounds				—
4.4	Remove accumulations of water inside the building				—
4.5	Protect porous materials				—
4.6	General contractor to document with photographs				—
5	**Scheduling and Construction Activity Sequence**				
5.1	Scheduling pollution activities prior to installing absorbent materials				—
5.2	Coordinate construction activities to minimize or eliminate disruption of operations in the occupied portions of the building				—
6	**Moisture & Mold Control**				
6.1	Store absorptive materials off the floor, under cover and away from wet work				—
6.2	Remove standing water and dry wetted areas promptly				—
6.3	Replace absorptive materials that have been wet and show staining or mould				—
6.4	Contractor to document with photographs				—

I confirm the checked activities to be proceeding according to the construction Indoor Air Quality Management Plan. Items that are not checked will be addressed, initialled and dated once corrective actions have been taken. Items that are not applicable are labelled as such.

Signature _____ **Date** _____

Photographs

No PNG or JPEG files are attached to this credit yet. Photographs uploaded against its required documents will appear here, with their upload date.