INSPECTION SHEET · HC-10 INDOOR AIR QUALITY

Construction Indoor Air Quality Inspection

Riyadh Marina Tower · Mostadam commercial D+C (2019) · Construction stage · manual pp.182–185

Inspection date _____ **Inspector** _____ **Area / level** _____

Yes / No / Remarks are for the inspector to complete on site. The last column is the app's advisory read of the uploaded plan (IAQ-Management-Plan-Rev2.txt): a tick means the plan states the measure, with the sentence that shows it; “not found” means it does not. It says nothing about the site. Generated 7 Oct 2026, 23:49 GMT+3.

No	Description	Yes	No	Remarks	In uploaded plan (AI) · 20/32
1	**HVAC Protection**				
1.1	Filters at supply air intake				not found
1.2	Filters at return air openings				**x in plan** “MERV 8 filter media shall be fitted at each return air opening and replaced weekly.”
1.3	Seal supply diffusers and return air during demolition				not found
1.4	Seal supply diffusers and return air openings during construction				**x in plan** “All duct openings and return air openings shall be sealed with plastic sheeting until commissioning.”
1.5	Mechanical rooms clean and neat				**x in plan** “Mechanical rooms shall not be used for storage of construction materials.”
1.6	Periodic duct inspections during construction				not found
1.7	Contractor to document with photographs				**x in plan** “The IAQ coordinator shall inspect all of the above weekly and record the inspection on the project IAQ checklist with date-stamped photographs.”
2	**Source Control**				
2.1	Low/no VOC products as indicated by specifications				not found
2.2	Restrict vehicle traffic volume and prohibit idling				**x in plan** “Vehicle idling inside the building footprint is prohibited.”
2.3	Cycle equipment off, when not being used or needed				not found
2.4	Exhaust pollution sources to the outside				**x in plan** “Diesel generators and compressors shall be positioned so that exhaust is discharged away from air intakes.”

No	Description	Yes	No	Remarks	In uploaded plan (AI) · 20/32
2.5	Keep containers of wet products closed				**x in plan** "Containers of paints, coatings, adhesives and sealants must be closed when not in use and stored outside the building envelope."
2.6	Cover or seal containers of waste materials				not found
2.7	Protect absorptive building materials from weather and moisture				not found
2.8	Contractor to document with photographs				**x in plan** "The IAQ coordinator shall inspect all of the above weekly and record the inspection on the project IAQ checklist with date-stamped photographs."
3	**Pathway Interruption**				
3.1	Provide duct containers or temporary enclosures				not found
3.2	Locate pollutant sources as far as possible from supply ducts and areas occupied by workers				**x in plan** "Diesel generators and compressors shall be positioned so that exhaust is discharged away from air intakes."
3.3	Isolate areas of work to prevent contamination of clean or occupied areas				**x in plan** "Dust curtains and temporary enclosures shall separate areas of dusty work from finished and occupied areas."
3.4	When using VOC emitting materials ventilate using 100% outside air				not found
3.5	General contractor to document with photographs				**x in plan** "The IAQ coordinator shall inspect all of the above weekly and record the inspection on the project IAQ checklist with date-stamped photographs."
4	**Housekeeping**				
4.1	Provide regular cleaning, including HVAC equipment				**x in plan** "Floors shall be swept and construction debris removed at the end of every shift."
4.2	If necessary clean HVAC equipment prior testing, adjusting and balancing the system				not found
4.3	Suppress and minimize dust with wetting agents or sweeping compounds				**x in plan** "Wetting agents shall be used to suppress dust during cutting and sweeping."
4.4	Remove accumulations of water inside the building				**x in plan** "Standing water inside the building shall be removed within 24 hours."

No	Description	Yes	No	Remarks	In uploaded plan (AI) · 20/32
4.5	Protect porous materials				not found
4.6	General contractor to document with photographs				**x in plan** "The IAQ coordinator shall inspect all of the above weekly and record the inspection on the project IAQ checklist with date-stamped photographs."
5	**Scheduling and Construction Activity Sequence**				
5.1	Scheduling pollution activities prior to installing absorbent materials				**x in plan** "Painting and the application of sealants shall be programmed before the installation of carpets, ceiling tiles and other absorptive finishes."
5.2	Coordinate construction activities to minimize or eliminate disruption of operations in the occupied portions of the building				not found
6	**Moisture & Mold Control**				
6.1	Store absorptive materials off the floor, under cover and away from wet work				**x in plan** "Absorptive materials such as gypsum board and insulation shall be stored off the floor on pallets and covered."
6.2	Remove standing water and dry wetted areas promptly				**x in plan** "Standing water inside the building shall be removed within 24 hours."
6.3	Replace absorptive materials that have been wet and show staining or mould				**x in plan** "Any absorptive material that has been wetted and shows staining or mould shall be replaced."
6.4	Contractor to document with photographs				**x in plan** "The IAQ coordinator shall inspect all of the above weekly and record the inspection on the project IAQ checklist with date-stamped photographs."

I confirm the checked activities to be proceeding according to the construction Indoor Air Quality Management Plan. Items that are not checked will be addressed, initialled and dated once corrective actions have been taken. Items that are not applicable are labelled as such.

Signature _____ **Date** _____

Photographs

DESCRIPTION	PHOTOS
Dust-Screen-Photo.png Requirement #1 — Completed IAQ Checklist of all regular inspections performed onsite during construction stage with supporting date-stamped photographic evidence. Uploaded 8 Oct 2026